

HOPKINTON MAIN STREET CORRIDOR PROJECT



CONSTRUCTION ADVISORY

MassDOT Project Number: 606043

Construction Advisory No. 93

August 23, 2024

Please be advised that this schedule may change due to weather and existing conditions found while performing the tasks below. This work may impact traffic and require lane and sidewalk closures limiting access to driveways and entrances to businesses.

What to Expect for the Week of August 26th to August 30th, 2024

- Overhead utility line transfer work continues on the west side of the project.
- Polar Vortex will be onsite to repair the peeling paint on the traffic poles. Working hours are from 7am to 5pm. Locations for repairs are listed below:

Main Street & Hayden Rowe
Main Street & Church Street
Main Street & Grove Street
Main Street & Fire Station

Main Street & Pleasant Street
Main Street & Commonwealth Ave.
Main Street & Wood Street

- Amorello is expected back on-site to start work.

Detours or Alternating Traffic will be used as necessary.

- All 12 transformers have been delivered and installed.
- Eversource crews are working on the preliminary work associated with the transformers.
- The preliminary work should be completed within the next month.
- The start of overhead to underground should begin in late September or early October.

For the most up to date information about the Main Street Corridor project please visit the Town's project website at <https://hopkintonmainstreet.com>

The Town of Hopkinton appreciates your patience and consideration while we work to support MassDOT's project to revitalize our downtown infrastructure.



Scan to be brought to
Town's project website