

HOPKINTON MAIN STREET CORRIDOR PROJECT

CONSTRUCTION ADVISORY

MassDOT Project Number: 606043

Construction Advisory No. 95

September 6, 2024

Please be advised that this schedule may change due to weather and existing conditions found while performing the tasks below. This work may impact traffic and require lane and sidewalk closures limiting access to driveways and entrances to businesses.

What to Expect for the Week of September 9th to September 13th, 2024

- Overhead utility line transfer work continues on the west side of the project.
- Polar Vortex has completed the painting repairs on the mast arms throughout the project. They may return at a future date for final touch ups.
- Amorello will be onsite to prep the brick strip along the bike lane.
- Continuation of wall work at 1 West Main

Detours or Alternating Traffic will be used as necessary.

- All 12 transformers have been delivered and installed.
- Eversource crews are working on the preliminary work associated with the transformers.
- The preliminary work should be completed within the next month.
- The start of overhead to underground should begin in late September or early October.

For the most up to date information about the Main Street Corridor project please visit the Town's project website at <https://hopkintonmainstreet.com>

The Town of Hopkinton appreciates your patience and consideration while we work to support MassDOT's project to revitalize our downtown infrastructure.



Scan to be brought to
Town's project website