


# Hopkinton Main Street Corridor Project



## Project Update

### Main Street Corridor Project Update

June 21, 2024

#### Project Status/Anticipated Work for the Week of June 24

- Eversource is still awaiting the availability of transformers. Due to ongoing supply chain challenges, Eversource has released a handout, [Supply Chain Challenges and Eversource's Adapted Purchasing Strategy](#)
- Eversource is onsite now working on its overhead utility line transfer work and is 75-80 percent complete. As long as the utility companies respond and are onsite in a timely and in sequential order, the goal is that by the end of September, all overhead transfers will be complete and the old utility poles can be removed once the new underground infrastructure is operational.
- A Public Tree Hearing is scheduled for July 1st by Hopkinton's Tree Warden to consider the removal of a maple tree to allow Eversource to install new overhead utility lines near 7 East Main Street.
- Polar Vortex will be onsite the week of June 24th to begin paint removal of traffic signals, beginning at the intersection of Wood Street and Rte. 135. The tentative completion date is October 1st. Bucket containment of any debris will be done in field and street cleaning will be done daily at the end of shift. Scheduled hours for this work will be 8am to 6pm and hours may be adjusted after the first week based on traffic flow patterns. Additional locations for repairs are listed below:

Main Street & Commonwealth Ave.  
Main Street & Pleasant Street  
Main Street & Fire Station  
Main Street & Grove Street  
Main Street & Church Street  
Main Street & Hayden Rowe

- Dagle Electric will be onsite to continue to pull wire to various addresses along the corridor.
- A.F. Amorello is targeting to be onsite after July 4th to work on the south side of the project. Work will include brickwork, sidewalk work, curb work, landscaping, and underground utility connections from the property lines to building foundations and into buildings as required.

---

• Main Street Corridor Project website: <https://hopkintonmainstreet.com/>

• Project contact: [mmurdock@hopkintonma.gov](mailto:mmurdock@hopkintonma.gov) Cell: (339) 223-5377